

# Project Schedule, Typical Estimate 200' x 85' Concrete Multi-Purpose Rink Floor Installation

**Shown In Weeks**

>> On Site Work

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Complete Construction Drawings	█																		
Equipment Manufacturing & Domestic Shipping		█																	
Sub-Soil Heat Floor System												█							
Fine Grading Over Sub-Soil Piping												█							
Rink Floor Insulation & Vapor Barriers													█						
Place Rink Chairs & Reinforcing Steel														█					
Rink Piping Installation															█				
Place & Tie Wire Mesh Over Piping																█			
Set Pump Truck To Place & Finish Concrete Rink Slab																	█		
Rink Slab Curing & Expansion Joint																		█	
Dasherboard Installation																			
Upper Shielding Installation																			
Refrigeration Installation																			
System Testing, Start-Up & Ice Making																			

\* Dehumidification System Installed By Mechanical Contractor Not Shown  
All Scheduling Based Upon 7 Day On site 10 Hour Per Day Work Schedule By Qualified Personnel